

Southwest Water Plant (PLC/OVATION) Inventory- K.Lucy/EICT. 8-5-16

Process Data Network Investigation

Qty.	Description	Part No.	Location
1	7-Slot Rack	1746-A7	S. Control Panel 1
1	Power Supply-120VAC/24VDC	1746-P2	S. Control Panel 1
1	SLC 5/05 Processor w/ 16K Memory	1747-L552	S. Control Panel 1
2	8 Pt. Input Module - 120VAC	1746-IA8	S. Control Panel 1
2	8 Pt. Analog Input Module - Current	1746-NI8	S. Control Panel 1
1	7-Slot Rack	1746-A7	N. Control Panel 2
1	Power Supply-120VAC/24VDC	1746-P2	N. Control Panel 2
1	SLC 5/05 Processor w/ 16K Memory	1747-L552	N. Control Panel 2
2	8 Pt. Input Module - 120VAC	1746-IA8	N. Control Panel 2
2	8 Pt. Analog Input Module - Current	1746-NI8	N. Control Panel 2
1	6 Slot Rack	1769 ECR	Lab Control Locker
1	CPU Compact Logix	L32E	Lab Control Locker
1	16 Pt. AC Input Module		Lab Control Locker
1	16 Pt. AC Output Module	1769-OA16	Lab Control Locker
1	Power Supply- 24VDC	1769-PA2	Lab Control Locker
1	Input Analog Module	1769-IF-41	Lab Control Locker
1	Output Analog Module	1769-OA16	Lab Control Locker
1	AB-Link Power Supply 1783-USO	6TOIF	Lab Control Locker
1	SLC 5/03 CPU	1747-L532	Lab Control Locker
1	7 Slot Rack	1746-A7	Lab Control Locker
1	Input Module	1746 IA8	Lab Control Locker
2	Input Analog Module	1746 N14	Lab Control Locker
2	Output Analog Module	1746 N041	Lab Control Locker
1	Analog Input Module	1746-NI8	Lab Control Locker
1	SL500 Power Supply	1746-P2	Lab Control Locker
1	Power Supply 24VDC	2.5-24-100P	Lab Control Locker
1	10 Slot Rack		Switch Gear Room
1	Power Supply- 120VAC/24VDC		Switch Gear Room
1	SLC 5/02 CPU		Switch Gear Room
1	D485 Wire Terminal	RS-232C	Switch Gear Room
4	Input DC Sink Module	1747-KE	Switch Gear Room
2	Input Analog Module	1746-N14	Switch Gear Room
1	Ovation Cabinet	Drops 28/78	Switch Gear Room
1	Ovation Contoller	Drops 28/78	Switch Gear Room
4	Contact Input Module	IC31234G01	Switch Gear Room
2	Digital Output Module	IC31122Go1	Switch Gear Room
8	Analog Input Module	IC31113G05	Switch Gear Room
2	Serial Link Controller	IC31166G01	Switch Gear Room
1	Ovation Relay Cabinet		Switch Gear Room
1	Remote I/O Panel-CP-2/RP6		Switch Gear Room
5	SOLA Power Supply-24VDC	4-24-100LP	Switch Gear Room
4	AB Device Net Linking Devices	Node 2	Switch Gear Room
1	Circuit Breaker		Switch Gear Room
1	AB Power Terminal		Switch Gear Room

1	Distributed Control Unit- Venturi Meter	System	Switch Gear Room
1	Master Control Panel (Gen. PLC)	Cubicle	Switch Gear Room
2	A-B PLC 5	40E	Switch Gear Room
2	Black Box	LE1076A-ST	Switch Gear Room
1	Remote I/O Panel- CP2/RP4		Floc.Bldg
3	SOLA Power Supply-24VDC	4-24-100LP	CP-2/RP4
2	Device Net Links		CP-2/RP4
3	Stratix 2000		CP-2/RP4
1	Remote I/O Panel- CP2/RP5		Floc.Bldg
4	SOLA Power Suplly-24VDC	4-24-100LP	CP-2/RP5
2	Device Net Links	AB	CP-2/RP5
2	Power Supply- AB	1783U508T	CP-2/RP5
8	Cross Collector Control Panel		Floc.Bldg
8	Compact Logix	L32E	Cross Collector-CP
8	Power Supply-24VDC	1769-PA2	Cross Collector-CP
8	Device Net Module		Cross Collector-CP
8	AC Input Module	1769IA81	Cross Collector-CP
8	AC/DC Output Module	1769OW8	Cross Collector-CP
8	Power Supply 120V- Phoenix Contact		Cross Collector-CP
8	Industrial Controls Transformer-Siemens	MT1002A	Cross Collector-CP
8	Power Flex 40 Power Supply	22BD2P3N10	Cross Collector-CP
4	Echo Smart Instrument		Floc.Bldg
4	SOLA Power Supply - 50P	06--24-1100T	Floc.Bldg
4	GE 5 Port D485 Terminal		Floc.Bldg
24	Longitudinal Collector Control Panel		Floc. Bldg
24	5 Slot Rack	1769-ECR	Long.Collector-CP
24	Siemens Controller		Long.Collector-CP
24	Terminal Branches	2160	Long.Collector-CP
24	Circuit Breaker- Siemens-TD7100 480V	SA1E025	Long.Collector-CP
1	Remote I/O CP-2/RP3		Floc.Bldg. Basement
2	SOLA Power Supply -24VDC	4-24-100LP	CP-2/RP3
1	24VDC AB Adapter		CP-2/RP3
4	Circuit Breaker	1492-SP	CP-2/RP3
1	8Pt.Analog Input Module	1794-1EB	CP-2/RP3
2	Terminal Branch		CP-2/RP3
1	AB Terminal- 1783	U506To1F	CP-2/RP3
1	Device Net Linking Device	125K	CP-2/RP3
1	Ovation Drop	Drop138	Water Tech. Room
1	Remote I/O Panel CP-1/RP-7		RHF Bldg.
1	Power Supply-24VDC	5-24-100P	CP-1/RP-7
1	Adapter-24VDC	1794-ADN	CP-1/RP-7
1	AB Input Module	1794-1A16	CP-1/RP-7
1	Relay Output Module	1794-DWB	CP-1/RP-7
2	Isolated Analog Input Module	1794-F-41	CP-1/RP-7
1	Analog Output Module	1794-DE12	CP-1/RP-7
1	Remote I/O Panel CP-1/RP-8		CP-1/RP-8
1	Power Supply-24VDC	5-24-100P	CP-1/RP-8
1	Adapter-24VDC	1794-ADN	CP-1/RP-8
1	AB Input Module	1794-1A16	CP-1/RP-8
1	Relay Output Module	1794-DWB	CP-1/RP-8

2	Isolated Analog Input Module	1794-F-41	CP-1/RP-8
1	Analog Output Module	1794-DE12	CP-1/RP-8
1	Centifuge # 1 Control Panel		RHF Bldg.
1	Power Supply-120VAC/24VDC	1746-P3	Control Panel
2	Input DC Sink Module	1746-1B16	Control Panel
2	Output DC Source Module	1746-OB16	Control Panel
1	Analog Input Module	1746-N18	Control Panel
1	SLC 5/05 CPU	1747-L551	Control Panel
1	10 Slot Rack		Control Panel
1	Centifuge #2 Control Panel		RHF Bldg.
1	Power Supply-120VAC/24VDC	1746-P3	Control Panel
2	Input DC Sink Module	1746-1B16	Control Panel
2	Output DC Source Module	1746-OB16	Control Panel
1	Analog Input Module	1746-N18	Control Panel
1	SLC 5/05 CPU	1747-L551	Control Panel
1	10 Slot Rack		Control Panel
2	Echo Smart Instrument		RHF Bldg.
1	Screw Conveyor Control Panel		RHF Bldg.
1	SLC 5/05 CPU	1747-L553	Control Panel
1	Power Supply-120VAC/24VDC	1746-P2	Control Panel
1	Module Net Adress/Error		Control Panel
2	Input DC Sink Module	17461B16	Control Panel
1	Output Relay Module	1746OW16	Control Panel
1	7 Slot Rack	1746-A7	Control Panel
1	CP-1 CPU Panel	CP-1	RHF.Control Room
12	SOLA 24VDC Power Supply	4-24-100LP	Control Panel 1
1	17 Slot Rack	1756-A17 B	Control Panel 1
1	13 Slot Rack	1756-A13 B	Control Panel 1
2	Power supply 120/240V		Control Panel 1
1	AB Stratix 8000	16204	Control Panel 1
1	Logix 5573		Control Panel 1
2	Ethernet I/P Modules		Control Panel 1
11	Device Net Module		Control Panel 1
2	AC Input Module		Control Panel 1
3	Analog Output Module		Control Panel 1
1	Analog Input Module		Control Panel 1
1	Relay Output Module		Control Panel 1
3	Circuit Breaker		Control Panel 1
1	AB Wire Terminal	11783-MX08F	Control Panel 1
1	Phosphoric Acid Feed Relay CP	LCP390001	Main Bldg.Basement
1	Model X100 Ultra Alarm	21-0582	Control Panel
41	Control Relay		Control Panel
4	Newport Indicator Display	5528	Control Panel
5	Isolating Signal Transmitter AC	2104458	Control Panel
1	NVR Cabinet (OPT-E-MAN)		Main Telco Room
1	Cisco Catalyst	3550	Main Telco Room
1	ADC Fiber Management Tray		Main Telco Room
1	APC UPS Modem		Main Telco Room
5	Battery Pack Smart UPS	5000XL	Main Telco Room
1	AT&T Telephone Board		Main Telco Room

2	Cisco Catalyst	3945	Main Telco Room
2	Ciena 5 Port	3930	Main Telco Room